

**NORTHEAST COMMUNITY COLLEGE  
BOARD OF GOVERNORS**

**FACILITIES COMMITTEE**

Thursday, November 14, 2019

**FACILITIES COMMITTEE**

|                            |         |
|----------------------------|---------|
| Jeff Scherer, Chairperson  | PRESENT |
| Arlan Kuehn                | PRESENT |
| Dirk Petersen              | PRESENT |
| Steve Anderson, ex-officio | ABSENT  |

**OTHER BOARD MEMBER**

|                |         |
|----------------|---------|
| Del Ames       | PRESENT |
| Donovan Ellis  | PRESENT |
| Terry Nelson   | ABSENT  |
| Julie Robinson | ABSENT  |
| Carol Sibbel   | PRESENT |
| Gene Willers   | PRESENT |

**STAFF**

Steve Schram  
Mary Honke  
John Blaylock  
Dr. Michele Gill  
Coleen Bressler  
Amanda Nipp  
Dr. Karen Severson  
Eric Johnson  
Dr. Tracy Kruse  
Jim Curry  
Brenda Sock  
Diane Reikofski

**OTHERS**

Dr. Leah Barrett

**MINUTES**

1. The meeting was convened at 2:31 p.m. in Suite G of the Lifelong Learning Center by Jeff Scherer, Chairperson of the Facilities Committee.
2. Recommended approval of the Minutes of the October 10, 2019 meeting as distributed.
3. In other business, Steve Schram advised that due to the wet spring and summer, construction on the Student Center project fell behind schedule. Contractors were hopeful that fall would provide favorable weather in order to get the project back on schedule. The original completion date was slated for July 2020. Since weather has not provided any breaks to contractors, the new suggested completion date for the Student Center is October 2020.
4. With no further business to discuss, the meeting was adjourned at 2:33 p.m.

**Mission**

Northeast Community College is dedicated to the success of students and the region it serves.